



# Status of the **FAIR** - Project


Walter F. Henning – GSI Darmstadt  
UK-FAIR Meeting, Daresbury, January 25, 2006

# FAIR Technical & Scientific Status – January 2006


- Initial **scientific programme** defined (based on CDR, Lol's (June 04), and Technical Proposals (January 2005); **new layout**) and evaluated by PAC's / TAC and STI:
  - ~70 international workshops (post CDR)
  - 2100 international scientists as authors of the proposals
  - 2003-2004 ~ 8,4 M€ (national) & ~ 12,6 M€ (international) effort
  - 2005 ~ 80 FTE (national) und ~ 120 FTE (international)
  - STI & PAC/TAC reviews performed (60 international members)
- STI Recommendations completed
- **Accelerator development** underway (**R&D and proto-typing**)– Draft Technical Reports / Draft Cost Book available & under evaluation (TAC/miniTAC's und STI); project definition and T(D)R by mid-March 2006; cost reviews by CORE-E & A and mini-TAC's
  - 3(6) consortia (& bilateral MoUs) for R&D and construction of the accelerators
  - 2003-2004 ~ 18,9 M€ (national) and ~ 0,8 M€ (international) effort
  - 2005 ~ 100 FTE (national) und ~ 20 FTE (international)
- Comprehensive **civil construction and building pre-planing** performed (Eng.-Co. BUNG) 'Offenlegung & Bürgerversammlung' of Civil Construction Plan (Nov.3, 2005); recently approved; final version T(D)R underway, based on **new layout** (and staging)
- **Regulatory and legal processes** initiated, environmental impact study completed:
  - 20 regulatory procedures (of these 9 concluded in the meantime)
  - 8 environmental impact studies (UVS)
  - radiation safety study completed and preliminary approval received
- Development of **organisational, cost and management structure**
- T(D)R in March 2006, with cost, schedule and overall project definition

# New FAIR Layout

October 2005  
(Version 9.1.3b)



VARIANTE 9.1.3b




376 M€


Site Plan  
Dec.2004



Site Plan  
Feb. 2005  
(result of cost  
optimization)



317 M€




- Change of p\_bar operation
- Repositioning of HESR
- Repositioning of FLAIR Cave
- Repositioning of PP, AP, CBM caves

# New FAIR Layout

October 2005

(Version 9.1.3b)





# FAIR Technical & Scientific Status – January 2006


- Initial **scientific programme** defined (based on CDR, Lol's (June 04), and Technical Proposals (January 2005); **new layout**) and evaluated by PAC's / TAC and STI:
  - ~70 international workshops (post CDR)
  - 2100 international scientists as authors of the proposals
  - 2003-2004 ~ 8,4 M€ (national) & ~ 12,6 M€ (international) effort
  - 2005 ~ 80 FTE (national) und ~ 120 FTE (international)
  - STI & PAC/TAC reviews performed (60 international members)
- STI Recommendations completed
- **Accelerator development** underway (**R&D and proto-typing**)– Draft Technical Reports / Draft Cost Book available & under evaluation (TAC/miniTAC's und STI); project definition and T(D)R by mid-March 2006; cost reviews by CORE-E & A and mini-TAC's
  - 3(6) consortia (& bilateral MoUs) for R&D and construction of the accelerators
  - 2003-2004 ~ 18,9 M€ (national) and ~ 0,8 M€ (international) effort
  - 2005 ~ 100 FTE (national) und ~ 20 FTE (international)
- Comprehensive **civil construction and building pre-planing** performed (Eng.-Co. BUNG) 'Offenlegung & Bürgerversammlung' of Civil Construction Plan (Nov.3, 2005); recently approved; final version T(D)R underway, based on **new layout** (and staging)
- **Regulatory and legal processes** initiated, environmental impact study completed:
  - 20 regulatory procedures (of these 9 concluded in the meantime)
  - 8 environmental impact studies (UVS)
  - radiation safety study completed and preliminary approval received
- Development of **organisational, cost and management structure**
- T(D)R in March 2006, with cost, schedule and overall project definition



# FAIR – Facility for Antiproton and Ion Research

GSI today


Future Facility



# FAIR – Facility for Antiproton and Ion Research

GSI today

Future Facility



Beams **now**:  
 $Z = 1 - 92$   
(protons to uranium)  
up to 2 GeV/nucleon  
Some beam cooling

Beams **in the future**:  
**Intensity**: primary 100 fold  
secondary 10000 fold  
**Species**:  $Z = -1 - 92$   
(anti-protons to uranium)  
**Energies**: up to 35 - 45 GeV/u  
**Precision**: full beam cooling

# Five Fields of Research at FAIR


Nuclear Structure & Astrophysics  
with beams of short-lived nuclei

Nuclear Matter Physics with  
35-45 GeV/u HI beams

Plasma Physics with  
compressed ion beams  
& high-intensity  
petawatt-laser

Ultra-high electro-magnetic fields &  
Quantenelectrodynamics with  
highly stripped ions and antimatter


Solid-state and biological  
applications with ion beams



Hadron Physics  
with antiprotons

100 m

# The International Committee Structure for FAIR





# Technical Proposals

## PAC on Nuclear Structure and Nuclear Astrophysics (NUSTAR-PAC):

**667 users**

### **1.) Low Energy Branch (LEB)**

High-resolution In-Flight Spectroscopy (HISPEC)/ Decay Spectroscopy with Implanted Ion Beams (DESPEC) Precision Measurements of very short-lived Nuclei using an Advanced Trapping System for highly-charged Ions (MATS)	Zs.Podolyak/ + B. Rubio	Surrey Valencia
LASER Spectroscopy for the Study of Nuclear Properties (LASPEC) Neutron Capture Measurements (NCAP) Antiprotonic Radioactive Nuclides (Exo+pbar)	K.Blaum P. Campbell M.Heil M. Wada	Mainz Manchester FZK Riken

### **2.) High Energy Branch (R3B)**

A Universal Setup for Kinematical Complete Measurements of Reactions with Relativistic Radioactive Beams (R3B)	T. Aumann	GSI
---	-----------	-----

### **3.) Ring Branch (STORIB)**

Study of Isomeric Beams, Lifetimes and Masses (ILIMA) Exotic Nuclei Studied in Light-Ion Induced Reactions at the NESR Storage Ring (EXL)	Y .Novikov	SPNPI
Electron-Ion Scattering in a Storage Ring (e-A Collider) (ELISe) Antiproton-Ion Collider: A Tool for the Measurement of Neutron and Proton rms radii of Stable and Radioactive Nuclei (AIC)	M. Chartier H. Simon R. Krücken	Liverpool GSI TUM

# Technical Proposals

## PAC on Quantum Chromo Dynamics (QCD-PAC):

**909 users**

ASSIA Study of Spin-dependent Interactions with Antiprotons

R.Bertini

Torino (90)

CBM Compressed Baryonic Matter Experiment

P.Senger

GSI (294)

PANDA Strong Interaction Studies with Antiprotons

U.Wiedner

TSL Uppsala (348)

PAX Antiproton-Proton Scattering Experiments with Polarization

F.Rathmann

FZJ (177)

## PAC on Atomic Physics, Plasma Physics and Applications (APPA-PAC)

**578 users**

Laser Cooling of Highly Charged Ions at SIS 100/300

U. Schramm

LMU

FLAIR - A Facility for Low-energy Antiproton and Ion Research

E. Wiedman

Tokyo/Vienna

SPARC Stored Particles in Atomic physics Research

R. Schuch

Stockholm

HEDGEHOB: High Energy Density matter

Generated by Heavy-ion Beams( LAPLAS, HIHEX)

D. Varentsov

Darmstadt

BIOMAT Applications of Relativistic Ions in Radiobiology and Space Research/

M. Durante

Napoli

Materials Research with Relativistic Heavy Ion Beams

S. Klaumünzer

HMI

WDM Radiative Properties of Warm Dense Matter

F. B. Rosmej Marseille

	<b>Description</b>	<b>PAC</b>	<b>Core Experimental Facility</b>	<b>Base Research Program (CDR)</b>	<b>Options</b>	<b>Comments and Recommendations</b>
<b>ASSIA</b>	Study of spin dependent interactions with antiprotons	QCD	no	–	Asked to join PAX.	no proposal, only Lol, presented.
<b>CBM</b>	Compressed baryonic matter experiment	QCD	yes	✓		Approved budget ceiling
<b>PANDA</b>	Strong interaction studies with antiprotons	QCD	yes	✓		Approved budget ceiling
<b>PAX</b>	Antiproton-proton scattering experiments with polarization	QCD	no	–	New APR and CSR should be discussed in TDR	Science highly rated. Only one polarized experiment. Demonstration of beam polarization and luminosity.

	<b>Description</b>	<b>PAC</b>	<b>Core Experimental Facility</b>	<b>Base Research Program (CDR)</b>	<b>Options</b>	<b>Comments</b>
	<b><i>Low Energy Branch (LEB)</i></b>					
<b>HISPEC/DESPEC</b>	High-resolution in-flight spectroscopy and decay spectroscopy with implanted ion beams	NUSTAR	yes	✓		S-FRS + low energy buncher Approved budget ceiling
<b>MATS</b>	Precision measurements of very short-lived nuclei using an advanced trapping system for highly-charged ions	NUSTAR	yes	✓		S-FRS + low energy buncher Approved budget ceiling
<b>LASPEC</b>	Laser spectroscopy for the study of nuclear properties	NUSTAR	yes	✓		S-FRS + low energy buncher Approved budget ceiling
<b>NCAP</b>	Neutron capture measurements	NUSTAR	no	—		Set up will exist soon from other sources
<b>Exo+pbar</b>	Antiprotonic radioactive nuclides	NUSTAR	no	—		Not approved



	Description	PAC	Core Experimental Facility	Base Research Program (CDR)	Options	Comments
	<b>High Energy Branch</b>					
<b>R3B</b>	A universal setup for kinematical complete measurements of reactions with relativistic radioactive beams	NUSTAR	yes	✓		Approved budget ceiling
	<b>Ring Branch (STORIB)</b>	NUSTAR				
<b>ILIMA</b>	study of isomeric beams, lifetimes and masses	NUSTAR	yes	✓		CR + NESR Approved budget ceiling
<b>EXL</b>	Exotic nuclei studied in light-ion induced reactions at the NESR storage ring	NUSTAR	yes	✓		Gas target only Approved budget ceiling substantial R&D required critical issues
<b>ELISe</b>	Electron-ion scattering in a storage Ring (e-A collider)	NUSTAR		✓		e <sup>-</sup> ring and linac required sensitivity range of the experiment
<b>AIC</b>	Antiproton-ion collider: measurement of neutron and proton rms radii of stable and radioactive nuclei	NUSTAR	no	—		discuss in TDR Work together with ELISe

	<b>Description</b>	<b>PAC</b>	<b>Core Experimental Facility</b>	<b>Base Research Program</b>	<b>Options</b>	<b>Comments</b>
<b>FLAIR</b>	A facility for low-energy antiproton and ion research	APPA	yes	–		uses core facilities of SPARC
<b>SPARC</b>	Stored particles in atomic physics research	APPA	yes	✓		
<b>WDM</b>	Radiative properties of warm dense matter	APPA	yes	✓		should be under the Plasma Physics umbrella, same as LAPLAS and HIHEX
<b>LAPLAS HIHEX</b>	High energy density matter generated by heavy-ion beams	APPA	yes	✓		
<b>BIOMAT</b>	Applications of relativistic ions in radiobiology and space research materials research with relativistic heavy ion beams	APPA	yes	✓		general target stations

# CORE-E Group (“E” for Experiments)

- **Wulfrin Bartel, chair (ex DESY)** large experiments
- **H.G. Ritter LBL** detector systems, gaseous detectors  
electronics
- **J.Simpson CCLRC** gamma ray Detection
- **A.Vacchi INFN Trieste** silicon detectors
- **I.Lazarus CCLRC** detectors, exp.systems
- **H.J.Hilke CERN** experiments, detectors, spectrom.
- **P.Lazeyras CERN** general detector systems
  
- **Report delivered on most experiment proposals**

# FAIR Technical & Scientific Status – January 2006

- Initial **scientific programme** defined (based on CDR, Lol's (June 04), and Technical Proposals (January 2005); **new layout**) and evaluated by PAC's / TAC and STI:
  - ~70 international workshops (post CDR)
  - 2100 international scientists as authors of the proposals
  - 2003-2004 ~ 8,4 M€ (national) & ~ 12,6 M€ (international) effort
  - 2005 ~ 80 FTE (national) und ~ 120 FTE (international)
  - STI & PAC/TAC reviews performed (60 international members)
- STI Recommendations completed
- **Accelerator development** underway (**R&D and proto-typing**)– Draft Technical Reports / Draft Cost Book available & under evaluation (TAC/miniTAC's und STI); project definition and T(D)R by mid-March 2006; cost reviews by CORE-E & A and mini-TAC's
  - 3(6) consortia (& bilateral MoUs) for R&D and construction of the accelerators
  - 2003-2004 ~ 18,9 M€ (national) and ~ 0,8 M€ (international) effort
  - 2005 ~ 100 FTE (national) und ~ 20 FTE (international)
- Comprehensive **civil construction and building pre-planing** performed (Eng.-Co. BUNG) 'Offenlegung & Bürgerversammlung' of Civil Construction Plan (Nov.3, 2005); recently approved; final version T(D)R underway, based on **new layout** (and staging)
- **Regulatory and legal processes** initiated, environmental impact study completed:
  - 20 regulatory procedures (of these 9 concluded in the meantime)
  - 8 environmental impact studies (UVS)
  - radiation safety study completed and preliminary approval received
- Development of **organisational, cost and management structure**
- T(D)R in March 2006, with cost, schedule and overall project definition



# TAC (Technical Advisory Committee for Accelerators)

Name	Institute	Country
<b>Ex-officio members from STI:</b>		
Fabbricatore, Pasquale	INFN	Italy
Junquera, Tomas	IN2P3	France
<b>Members:</b>		
Cho, Yanglai(chair)	ORNL	USA
Garoby, Roland	Cern	Switzerland
Korten, Wolfram	CEA, Saclay	France
Ozaki, Satoshi	BNL-RHIC	USA
Willeke, Ferdinand	DESY	Germany
Yamazaki, Yoshishige	KEK	Japan
Nolen, Jerry	Argonne	USA
Müller, Alex	Orsay	France
Ageyev, Anatolij	Protvino	Russia

# List of mini-TAC members

## Subcommittee on the P-Linac

Haseroth, Helmut	CERN
Cutler, Roy	ORNL
Fuja, Raymond	ORNL

## Subcommittee on Power Supplies

Cutler, Roy (chair)	ORNL
Fuja, Raymond	ORNL
Bordry, Frederick	CERN
Fernquist, Gunnar	CERN
Eckoldt, Hans-Jörg	DESY
Jensen, Jens-Peter	DESY

## Subcommittee on Cryogenics

Erdt, Wolfgang	CERN
Trant, Ralf	CERN
Wolff, Siegfried	DESY
Petersen, Bernd	DESY
Mulholland, G. T.	ACT/BNL
Rode, Claus	JLAB
Quack, Hans	TU Dresden

## Subcommittee on Warm Magnets

Tuozzolo, Joseph	BNL
Muto, Masayuki	KEK
Marks, Neil	CCLRC

## Subcommittee on Superconducting Magnets

Bottura, Luca	CERN
Bruzzone, Pierluigi	PSI
Gourlay, Steve	LBL
Kerby, Jim	FNAL
Jacquemet, Marcel	CEA
Fabbricatore, Pasquale	INFN
Taylor, Tom	CORE-A
Scandale, Walter	CERN
Willen, Erich	BNL
Wolf, Rob	CERN

## Subcommittee on Beam Diagnostics

Shea	ORNL
Schmickler	CERN

# CORE-A Group (“A” for Accelerators and Infrastructure)

- **David Plane, chair (ex CERN)** experiments, beam lines, project management
- **Y. Cho, Argonne (ex officio, TAC chair)** accelerators, costing
- **K. Blasche (ex GSI)** accelerators
- **T. Taylor (ex CERN)** magnets, sc magnets
- **E. Weisse (ex CERN)** accelerator systems, safety, infrastructure
- **G. Stevenson (ex CERN)** safety, infrastructure
- **W. Erdt (ex CERN)** cryo systems
- **P. Strubin (CERN)** vacuum
- **I. Gardner (CCLRC)** accelerators systems
- **L. Miralles (Synchr. Lab Spain)** accelerators, ATLAS, engineering
- **D. Krämer (BESSY II)** Accelerators, infrastructure


# Schedule of mini-TAC (and related) meetings

- Sept 7 – 8 beam diagnostics
- Oct 26 p-linac
- Oct 27/28 power supplies
- Oct 31 – Nov 1 cryogenics
- Nov 3 warm magnets
- Nov 7 – 9 TAC
- Nov 9 – 10 CORE-A
- Nov 11 STI
- Nov 14 joint STI-AFI
- Nov 15 – 16 cold magnets




# Path of Evaluation (*both investment and operating cost*)

## Experiments:



## Accelerator + Infrastructure Projects:



# Accelerator Consortia / Collaborations / MoU's etc

- HESR Consortium (Jülich, Stockholm, Uppsala, GSI)
- Spain-GSI MoU on NESR s.c. magnet development & prototyping
- 'China-Fair'-GSI MoU on CR s.c. magnet development & prototyping
- Italy(INFN)-GSI MoU on SIS300 s.c. magnet development & prototyping
- France-GSI MoU on s.c. quadrupole magnet development in preparation
- DUBNA-ACCEL-BNN MoU on SIS100 prototypes
- EU 'Design'-Project
- EU 'Construction'-Project
- Groningen-GSI MoU

# Darmstädter Echo, Darmstadt

Dienstag 01.11.2005

## Nächster Schritt zur GSI-Erweiterung

Bauvorhaben – Planungsunterlagen liegen  
öffentlich aus – Bürgerabend am Mittwoch



**Kletterkünstler:** An der Leonhardstanne bauen Heag Südthessische Energie AG (HSE) und GSI eine neue Umspannanlage mit einer Spitzenleistung von 30 Megawatt, um das geplante neue Forschungszentrum mit Strom zu versorgen. Die Fundamente liegen bereits, derzeit feilen HSE-Mitarbeiter an der Verbindung zur schon bestehenden Stromleitung. FOTO: ROMAN GRÖSSER


VON BERIT PAFLIK

Das rechtliche Fundament für den millionenschweren Ausbau der Gesellschaft für Schwerionenforschung (GSI) in Wixhausen wird stabiler, das Bebauungsverfahren geht in die nächste Runde: Derzeit können die überarbeiteten Planungsunterlagen für das neue Beschleunigerzentrum im Waldgebiet nördlich der GSI von den Bürgern eingesehen werden. Außerdem gibt es am Mittwoch (2.) um 19.30 Uhr eine weitere öffentliche Informationsveranstaltung im Hörsaal der GSI, Planckstraße 1.

Ein Vorentwurf für den Bebauungsplan war im Januar zur ersten Einsicht für die Bürger ausgelegt worden. Auf der Grundlage der Einwendungen wird nun ein überarbeiteter Entwurf vorgelegt. Nach Auskunft von GSI-Sprecher Dr. Ingo Peter hat es dabei nur „kleinere Änderungen“ gegeben. Vorgesehen ist ein Baukomplex mit oberirdischen Gebäuden – Experimentierhallen und Büroräume – und einer unterirdischen Beschleunigeranlage. Herzstück ist ein rund 340 Meter durchmessender Doppelring, durch dessen insgesamt etwa 1,1 Kilometer lange Bahnen die Ionen zur Beschleunigung geschossen werden. Mit einem Tunnel, bis zu 20 Meter tief in der Erde, sollen die schon existierenden Anlagen der GSI mit dem neuen Beschleunigerzentrum verbunden werden.


# SIS100/300 Underground Tunnel

## Tunnel Drilling Machine





-24 m

5 m





## Tunnel in Open-Pit Construction



# FAIR Technical & Scientific Status – January 2006

- Initial **scientific programme** defined (based on CDR, Lol's (June 04), and Technical Proposals (January 2005); **new layout**) and evaluated by PAC's / TAC and STI:
  - ~70 international workshops (post CDR)
  - 2100 international scientists as authors of the proposals
  - 2003-2004 ~ 8,4 M€ (national) & ~ 12,6 M€ (international) effort
  - 2005 ~ 80 FTE (national) und ~ 120 FTE (international)
  - STI & PAC/TAC reviews performed (60 international members)
- STI Recommendations completed
- **Accelerator development** underway (**R&D and proto-typing**)– Draft Technical Reports / Draft Cost Book available & under evaluation (TAC/miniTAC's und STI); project definition and T(D)R by mid-March 2006; cost reviews by CORE-E & A and mini-TAC's
  - 3(6) consortia (& bilateral MoUs) for R&D and construction of the accelerators
  - 2003-2004 ~ 18,9 M€ (national) and ~ 0,8 M€ (international) effort
  - 2005 ~ 100 FTE (national) und ~ 20 FTE (international)
- Comprehensive **civil construction and building pre-planing** performed (Eng.-Co. BUNG) 'Offenlegung & Bürgerversammlung' of Civil Construction Plan (Nov.3, 2005); recently approved; final version T(D)R underway, based on new layout (and staging)
- **Regulatory and legal processes** initiated, environmental impact study completed:
  - 20 regulatory procedures (of these 9 concluded in the meantime)
  - 8 environmental impact studies (UVS)
  - radiation safety study completed and preliminary approval received
- Development of **organisational, cost and management structure** (drafts of Convention, Articles of Association, By-laws; FAIR Technical Division Director appointed)
- T(D)R in March 2006, with cost, schedule and overall project definition


# The ISC-FAIR International Working Groups





# FAIR Technical & Scientific Status – January 2006

- Initial **scientific programme** defined (based on CDR, Lol's (June 04), and Technical Proposals submitted January 2005 and evaluated by PAC's / TAC and STI):
  - ~70 international workshops (post CDR)
  - 2100 international scientists as authors of the proposals
  - 2003-2004 ~ 8,4 M€ (national) & ~ 12,6 M€ (international) effort
  - 2005 ~ 80 FTE (national) und ~ 120 FTE (international)
  - STI & PAC/TAC reviews performed (60 international members)STI Recommendations completed
- **Accelerator development** underway (**R&D and proto-typing**)– Draft Technical Reports / Draft Cost Book available & under evaluation (TAC/miniTAC's und STI); project definition and T(D)R by mid-March 2006; cost reviews by CORE-E & A and mini-TAC's
  - 3(6) consortia (& bilateral MoUs) for R&D and construction of the accelerators
  - 2003-2004 ~ 18,9 M€ (national) and ~ 0,8 M€ (international) effort
  - 2005 ~ 100 FTE (national) und ~ 20 FTE (international)
- Comprehensive **civil construction and building pre-planing** performed (Eng.-Co. BUNG) 'Offenlegung & Bürgerversammlung' of Civil Construction Plan (Nov.3, 2005); recently approved; final version T(D)R underway, based on **new layout** (and staging)
- **Regulatory and legal processes** initiated, environmental impact study completed:
  - 20 regulatory procedures (of these 9 concluded in the meantime)
  - 8 environmental impact studies (UVS)
  - radiation safety study completed and preliminary approval received
- Development of **organisational, cost and management structure**
- T(D)R in March 2006, with cost, schedule and overall project definition



Thank you for your attention !